

Project	Residential tower, 16 storeys
Developer / Employer	Property developer
Building	16 storeys above ground, storey height 3.2 m
Commencement	2026-01-05
Contractual completion	2027-03-15
Schedule status	Approved baseline, revision 2, issued 2026-02-16
Structure cycle	13 calendar days per storey from 2026-03-02

Approved by:
Chief Engineer, Property developer (sample signatory)

Activity dates in the following tables are contractual milestones under clause 8.2 of the construction contract.

BASELINE CONSTRUCTION SCHEDULE - REV. 2

Residential tower, 16 storeys | Construction site - Kotayk, Armenia | Permit BP-0417

ID	Level	Activity	Start	Finish	Days
A-001	L01	Structure - Frame: columns, core walls, slab pour	2026-03-02	2026-03-15	13
A-002	L01	Envelope - External walls & facade panels	2026-05-10	2026-05-26	16
A-003	L01	Glazing - Windows & glazing installation	2026-06-19	2026-07-04	15
A-004	L01	Finishes - Interior finishes & MEP fit-out	2026-07-04	2026-08-13	40
A-005	L02	Structure - Frame: columns, core walls, slab pour	2026-03-15	2026-03-28	13
A-006	L02	Envelope - External walls & facade panels	2026-05-23	2026-06-08	16
A-007	L02	Glazing - Windows & glazing installation	2026-07-02	2026-07-17	15
A-008	L02	Finishes - Interior finishes & MEP fit-out	2026-07-17	2026-08-26	40
A-009	L03	Structure - Frame: columns, core walls, slab pour	2026-03-28	2026-04-10	13
A-010	L03	Envelope - External walls & facade panels	2026-06-05	2026-06-21	16
A-011	L03	Glazing - Windows & glazing installation	2026-07-15	2026-07-30	15
A-012	L03	Finishes - Interior finishes & MEP fit-out	2026-07-30	2026-09-08	40
A-013	L04	Structure - Frame: columns, core walls, slab pour	2026-04-10	2026-04-23	13
A-014	L04	Envelope - External walls & facade panels	2026-06-18	2026-07-04	16
A-015	L04	Glazing - Windows & glazing installation	2026-07-28	2026-08-12	15
A-016	L04	Finishes - Interior finishes & MEP fit-out	2026-08-12	2026-09-21	40
A-017	L05	Structure - Frame: columns, core walls, slab pour	2026-04-23	2026-05-06	13
A-018	L05	Envelope - External walls & facade panels	2026-07-01	2026-07-17	16
A-019	L05	Glazing - Windows & glazing installation	2026-08-10	2026-08-25	15
A-020	L05	Finishes - Interior finishes & MEP fit-out	2026-08-25	2026-10-04	40
A-021	L06	Structure - Frame: columns, core walls, slab pour	2026-05-06	2026-05-19	13
A-022	L06	Envelope - External walls & facade panels	2026-07-14	2026-07-30	16
A-023	L06	Glazing - Windows & glazing installation	2026-08-23	2026-09-07	15
A-024	L06	Finishes - Interior finishes & MEP fit-out	2026-09-07	2026-10-17	40
A-025	L07	Structure - Frame: columns, core walls, slab pour	2026-05-19	2026-06-01	13
A-026	L07	Envelope - External walls & facade panels	2026-07-27	2026-08-12	16
A-027	L07	Glazing - Windows & glazing installation	2026-09-05	2026-09-20	15
A-028	L07	Finishes - Interior finishes & MEP fit-out	2026-09-20	2026-10-30	40
A-029	L08	Structure - Frame: columns, core walls, slab pour	2026-06-01	2026-06-14	13
A-030	L08	Envelope - External walls & facade panels	2026-08-09	2026-08-25	16
A-031	L08	Glazing - Windows & glazing installation	2026-09-18	2026-10-03	15
A-032	L08	Finishes - Interior finishes & MEP fit-out	2026-10-03	2026-11-12	40
A-033	L09	Structure - Frame: columns, core walls, slab pour	2026-06-14	2026-06-27	13
A-034	L09	Envelope - External walls & facade panels	2026-08-22	2026-09-07	16

BASELINE CONSTRUCTION SCHEDULE - REV. 2

Residential tower, 16 storeys | Construction site · Kotayk, Armenia | Permit BP-0417

ID	Level	Activity	Start	Finish	Days
A-035	L09	Glazing - Windows & glazing installation	2026-10-01	2026-10-16	15
A-036	L09	Finishes - Interior finishes & MEP fit-out	2026-10-16	2026-11-25	40
A-037	L10	Structure - Frame: columns, core walls, slab pour	2026-06-27	2026-07-10	13
A-038	L10	Envelope - External walls & facade panels	2026-09-04	2026-09-20	16
A-039	L10	Glazing - Windows & glazing installation	2026-10-14	2026-10-29	15
A-040	L10	Finishes - Interior finishes & MEP fit-out	2026-10-29	2026-12-08	40
A-041	L11	Structure - Frame: columns, core walls, slab pour	2026-07-10	2026-07-23	13
A-042	L11	Envelope - External walls & facade panels	2026-09-17	2026-10-03	16
A-043	L11	Glazing - Windows & glazing installation	2026-10-27	2026-11-11	15
A-044	L11	Finishes - Interior finishes & MEP fit-out	2026-11-11	2026-12-21	40
A-045	L12	Structure - Frame: columns, core walls, slab pour	2026-07-23	2026-08-05	13
A-046	L12	Envelope - External walls & facade panels	2026-09-30	2026-10-16	16
A-047	L12	Glazing - Windows & glazing installation	2026-11-09	2026-11-24	15
A-048	L12	Finishes - Interior finishes & MEP fit-out	2026-11-24	2027-01-03	40
A-049	L13	Structure - Frame: columns, core walls, slab pour	2026-08-05	2026-08-18	13
A-050	L13	Envelope - External walls & facade panels	2026-10-13	2026-10-29	16
A-051	L13	Glazing - Windows & glazing installation	2026-11-22	2026-12-07	15
A-052	L13	Finishes - Interior finishes & MEP fit-out	2026-12-07	2027-01-16	40
A-053	L14	Structure - Frame: columns, core walls, slab pour	2026-08-18	2026-08-31	13
A-054	L14	Envelope - External walls & facade panels	2026-10-26	2026-11-11	16
A-055	L14	Glazing - Windows & glazing installation	2026-12-05	2026-12-20	15
A-056	L14	Finishes - Interior finishes & MEP fit-out	2026-12-20	2027-01-29	40
A-057	L15	Structure - Frame: columns, core walls, slab pour	2026-08-31	2026-09-13	13
A-058	L15	Envelope - External walls & facade panels	2026-11-08	2026-11-24	16
A-059	L15	Glazing - Windows & glazing installation	2026-12-18	2027-01-02	15
A-060	L15	Finishes - Interior finishes & MEP fit-out	2027-01-02	2027-02-11	40
A-061	L16	Structure - Frame: columns, core walls, slab pour	2026-09-13	2026-09-26	13
A-062	L16	Envelope - External walls & facade panels	2026-11-21	2026-12-07	16
A-063	L16	Glazing - Windows & glazing installation	2026-12-31	2027-01-15	15
A-064	L16	Finishes - Interior finishes & MEP fit-out	2027-01-15	2027-02-24	40